




ID	Task Name	Duration	Start	Finish	Predecessors	Mar	2nd Quarter	Apr	May	Jun
1	RLR Schedule	93 days	Wed 2/27/19	Fri 7/5/19						
2	Construction	93 days	Wed 2/27/19	Fri 7/5/19						
3	Pre-Construction Phase	20 days	Wed 2/27/19	Tue 3/26/19						
9	Rough Carpentry	62 days	Thu 3/28/19	Fri 6/21/19						
10	Rough Carpentry	62 days	Thu 3/28/19	Fri 6/21/19						
11	Deliver Lumber	2 days	Fri 3/29/19	Mon 4/1/19						
12	Deliver Windows	1 day	Mon 4/1/19	Mon 4/1/19						
13	Flooring install	5 days	Mon 6/3/19	Fri 6/7/19	10					
14	Rough Mechanicals	7 days	Mon 6/10/19	Tue 6/18/19						
15	Rough Electric	2 wks	Mon 5/27/19	Fri 6/7/19						
16	Rough Inspection	0 days	Mon 6/10/19	Mon 6/10/19	15					
17	Finish Mechanicals	5 days	Mon 7/1/19	Fri 7/5/19						
18	Finish Electrical	4 days	Mon 7/1/19	Thu 7/4/19	16					
19	Final Inspection	1 day	Fri 7/5/19	Fri 7/5/19						
20	Final Inspection	1 day	Fri 7/5/19	Fri 7/5/19						



Project: RLR Schedule
Date: Tue 6/11/19

Task		Inactive Milestone		Finish-only	
Split		Inactive Milestone		External Tasks	
Milestone		Inactive Summary		External Milestone	
Summary		Manual Task		Baseline	
Project Summary		Duration-only		Baseline Milestone	
External Tasks		Manual Summary Rollup		Baseline Summary	
External Milestone		Manual Summary		Progress	
Inactive Task		Start-only		Deadline	